

## Transportation Pooled Fund Program

<b>Project Title: Roadside Safety Research Program</b>		
<b>Project Manager and Phone Number:</b> Rhonda Brooks (360) 705-7945	<b>Project No:</b> TPF-5(114)	<b>Project is:</b> <input type="checkbox"/> PLANNING <input checked="" type="checkbox"/> R&D
<b>Reporting Period:</b> April 1- June 30, 2006	<b>Multi Year Project</b> 2005,2006,2007	
<b>Description of Work Performed and Progress:</b> <p>Texas Transportation Institute has completed testing on the first three projects that were identified last summer at the Roadside Safety Committee meeting in Anchorage. The fourth test is underway. These tests have involved the development of a guardrail design that meets NCHRP TL-3 that allows for 1 or 2 posts to be omitted. A second project developed a restrained (pinned or bolted to existing bridge deck or roadway) 12.5 – 15 ft. long temporary “F” shape concrete barrier that meets MCHRP TL-3 and limits dynamic deflection to meet space requirements in a work zone.</p> <p>The Roadside Safety Committee will meet in November in New Orleans to discuss the results of this first round of testing and to develop a research plan for FFY 07</p>		
<b>STATUS AND COMPLETION DATE</b>		
Percentage of work completed to date for total project Project is: <u>  15  </u> %		
<u>  x  </u> on schedule <u>      </u> behind schedule, explain:		
Expected Completion Date: <u>  December 2008  </u>		

**Project Manager Rhonda Brooks**