TRANSPORTATION POOLED FUND PROGRAM QUARTERLY PROGRESS REPORT

Date: <u>01/31/2014</u>			
Lead Agency (FHWA or State DOT):	<u>FHWA</u>		
INSTRUCTIONS: Project Managers and/or research project inveguarter during which the projects are active. It each task that is defined in the proposal; a pet the current status, including accomplishments during this period.	Please provide rcentage comp	a project schedule stat pletion of each task; a co	us of the research activities tied to oncise discussion (2 or 3 sentences) of
Transportation Pooled Fund Program Project # (i.e, SPR-2(XXX), SPR-3(XXX) or TPF-5(XXX) TPF-5(282)		Transportation Pooled Fund Program - Report Period:	
		□Quarter 1 (January 1 – March 31)	
		□Quarter 2 (April 1 – June 30)	
		□Quarter 3 (July 1 – September 30)	
		☑Quarter 4 (October 1 – December 31)	
Project Title: Demonstration of Network Level Pavement St		·	
Name of Project Manager(s): Nadarajah Sivaneswaran	Phone Numl 202-493-314		E-Mail n.sivaneswaran@dot.gov
Lead Agency Project ID: DTFH61-11-D-00009-T13008	Other Project	ct ID (i.e., contract #):	Project Start Date: 09/20/2013
Original Project End Date: 07/19/2016	Current Project End Date: 07/19/2016		Number of Extensions:
Project schedule status:			
☑ On schedule ☐ On revised schedule ☐		Ahead of schedule	☐ Behind schedule
Overall Project Statistics:			
Total Project Budget	Total Cost to Date for Project		Percentage of Work Completed to Date
\$519,538	To be invoiced.		5%
Quarterly Project Statistics:			
Total Project Expenses and Percentage This Quarter	Total Amount of Funds Expended This Quarter		Total Percentage of Time Used to Date
\$- (-%)		\$-	

Project Description:

Background

Current State Highway Agencies' (SHA) Pavement Management Systems are primarily based on surface condition data, and surface cracking is mainly used as an indicator of the pavement structural condition. However, with effective pavement preservation activities that intervene early to preserve and extend the life of pavements and increasingly thicker long-life pavements, the surface cracks can no longer be relied on as a reliable indicator of structural condition or "health" of the pavement structure. This is because most preservation treatments correct surface cracks but do not correct bottom-up fatigue cracking, instead concealing them, while the bottom-initiated cracks continue to develop. In addition, the prevalence of top-down cracking in thicker pavements also makes it difficult to distinguish them from bottom-up fatique cracking, which is the common indicator of structural deterioration. The true pavement structural condition and rate of deterioration are needed not only to plan optimal structural rehabilitation activities and future budget needs but also for assessing meaningful progress under a performance based Federal-Aid program. With an aging pavement network on our most trafficked highways, the fear is not when the next preservation treatment is needed but when that will no longer be effective, resulting in the need for major rehabilitation / reconstruction. The SHAs state-ofthe-practice pavement condition data collection is inadequate to meet this increasingly critical need and some SHAs have investigated the network level use of the Falling Weight Deflectometer (FWD). While FWDs are the preferred device for project level structural evaluation, they are inefficient at the network level. FWD measurements are made at discrete points along the pavement sections and the equipment should remain stationary on the road during each testing point (typically 1-4 minutes, depending on the protocol). Since the equipment has to be stationary during measurements, this requires traffic control and lane closures that disrupt traffic. This limits the productivity and the number of discrete points where measurements can be obtained.

High speed continuous deflection devices were developed as a practical alternative to the FWD for network level pavement structural evaluation. A number of recent studies have investigated the state-of-the-technology and use of high speed continuous deflection devices (1, 2, 3). A more recent effort under SHRP2-R06(F) project titled "Assessment of Continuous Pavement Deflection Measuring Technologies" reviewed all such devices under Phase I of two phase effort and concluded that, for network level applications, there are two potential devices currently on the market – the Traffic Speed Deflectometer (TSD) and the Rolling Wheel Deflectometer (RWD) (1). TSD is manufactured in Denmark and to date is being used in Denmark, UK, Poland and Italy. In addition, several thousand miles of major roads in Australia were tested in 2010 and South Africa has recently purchased a device. The manufacturers of TSD have reported of their plans to make available their latest version of TSD for demonstration testing in the US at their own transportation expense in 2013. Federal Highway Administration's has initiated a new research project to assess, field evaluate and validate on instrumented and other test pavement sections the capability of RWD and TSD for pavement structural evaluation at the network level for use in pavement management application and decision making (4). Following the field evaluation, validation and identification of technically capable device(s), the research project will also develop analysis methodologies for enabling the use of information obtained from those technically capable device(s) in pavement management

Objectives

The objective of the proposed pooled-fund project is to assess the feasibility of and demonstrate the use of Traffic Speed Deflectometer (TSD) for network level pavement structural evaluation for use in the participating state agencies' pavement management application and decision making. FHWA research project under Contract Number DTFH61-12-C-00031 will compliment this proposed pooled fund study.

Scope of Work

This project will include the following tasks:

- 1. Coordination and collection of TSD data on agency designated pavement sections for one day of testing at traffic speed, including calibration. Testing length of 30 50 miles.
- 2. Post-processing of all collected data. The agency will be provided with all collected raw and process data in an Excel workbook. Please see comments section for the type of data collected with TSD.
- 3. Exploratory analysis in the use of pavement structural condition information derived from TSD for use in the participating SHA's pavement management system and applications.

Progress this Quarter (includes meetings, work plan status, contract status, significant progress, etc.):

A task order contract to provide non-personal technical support services for TPF-5(282) was awarded with a period of performance of September 20, 2013 to July 19, 2016. Accomplishing the TPF objective of demonstrating the use of TSD for network level pavement structural evaluation for use in the participating state agencies' pavement management application and decision making, the task order will require the following activities:

1. Completion of a minimum of one TSD demonstration field data collection in each of the participating states over the two (2) year period of the study. Additional field data collection may be approved by the COR based on request from participating states and available funding.

A TSD demonstration field data collection is defined as one where:

- a. Coordination with participating SHA in identifying pavement section(s) for TSD data collection, start and end location details and testing plan.
- b. Coordination with participating SHA and TSD device owner in identification of sections for calibration of TSD prior to data collection.
- c. Coordination and collection of TSD data on participating SHA designated pavement sections for one day of testing at traffic speed, including calibration of TSD prior to data collection. Testing length of 30 50 miles. Additional days of data collection may be approved by the COR based on request from participating states and available funding.
- 2. Post-processing of all collected data. The SHA to be provided with all collected raw and processed data in an Excel workbook.
- 3. Exploratory analysis in the use of pavement structural condition information derived from TSD for use in the participating SHA's pavement management system and applications.

The first round of TSD data collection testing for Pennsylvania DOT and New York State DOT were conducted on

October 30 – 31, 2013 and November 5-6, 2013, respectively. The data collection activities included coordination meeting with and presentation on related activities to DOT staff, demonstration of the device and data collection on DOT designated pavement sections.

The following work will be carried out over the next quarterly period: The first TAC meeting will be held at TFHRC on January 17. 2014. Review additional reports submitted with regards to testing in NY and PA. Obtain pavement data from New York. Finalize data analysis and reports for New York and Pennsylvania. Significant Results: First round of demonstration data collection were completed for Pennsylvania and New York State DOTs. Circumstance affecting project or budget. (Please describe any challenges encountered or anticipated that might affect the completion of the project within the time, scope and fiscal constraints set forth in the agreement, along with recommended solutions to those problems). The data collected during the first demo testing in Pennsylvania last October was impacted by the weather and other technical issues. Greenwood agreed to repeat the test this year at no additional charge to the agency. **Potential Implementation:** The objective of the pooled-fund project is to assess the feasibility of and demonstrate the use of Traffic Speed Deflectometer (TSD) for network level pavement structural evaluation for use in the participating agencies pavement management application and decision making. The use of pavement structural condition in addition to functional and pavement surface distress information will provide for planning optimal structural rehabilitation activities and future budget needs as well as for assessing progress under a performance based Federal-Aid program.

Anticipated work next quarter: